

# VPA 2018-19 detailed Work Program

(refers to Section 1 of Attachment A to the Minister's Direction to the VPA dated 3 September 2018)

## Background

The information below is included for each project included in Section 1 of Attachment A in the Minister's 2018/19 *Statement of Expectations*:

1. The status of the project as at 1 July 2018
2. The date by which the project is anticipated to have commenced
3. The date by which the project is anticipated to be completed
4. The forecast status of the project as at 30 June 2019.

The list also states the VPA's role in each project. It is noted that when the VPA is not carrying out the role of the Authority, other Agencies or Councils have a lead role in the planning activity. The VPA is not in a position to guarantee timelines for decisions which are made by other parties. This means that the listed anticipated completion dates may not be able to be achieved.

This listing includes the projects from the Minister's Statement of Expectations and also two additional projects approved by the Minister through the VPA's 2018/19 Business Plan:

- Moonee Ponds Creek Implementation Plan
- Jacksons Hill Master Plan.

The project scheduling reflects resource allocation over the course of each year and therefore all of the projects are not scheduled to begin immediately though some preparatory work may be undertaken).

The program listed below is subject to review and the anticipated timeframes may be adjusted on a quarterly basis, and the VPA may be directed to alter the project listing if circumstances require.

## VPA 2018-19 Work Program from Section 1 of Attachment A of the Minister's Direction

SPATIAL PLANNING PROJECTS						
Project and Scope	Municipality	VPA Role – which determines VPA resource allocation	Status at 1 July 2018	Anticipated to Commence	Anticipated Completion date	Forecast Status at 30 June 2019
<b>STATE SIGNIFICANT PRECINCTS</b>						
Monash NEIC Framework Plan	Dandenong, Monash, Kingston	Provider	Under preparation	Underway	December 2019	Ongoing
La Trobe NEIC Framework Plan	Banyule, Darebin	Provider	Under preparation	Underway	December 2019	Ongoing
Sunshine NEIC Framework Plan	Brimbank	Provider	Under preparation	Underway	December 2019	Ongoing
Parkville NEIC Framework Plan	Melbourne	Provider	Under preparation	Underway	December 2019	Ongoing
Central City Framework Plan	Melbourne, Yarra, Port Phillip	Provider	Under preparation	Underway	December 2018	Complete
Richmond to Docklands Corridor Framework Plan	Melbourne, Yarra	Provider	Under preparation	Underway	December 2018	Complete

**SPATIAL PLANNING PROJECTS (continued)**

Project and Scope	Municipality	VPA Role – which determines VPA resource allocation	Status at 1 July 2018	Anticipated to Commence	Anticipated Completion date	Forecast Status at 30 June 2019
<b>STRATEGIC DEVELOPMENT SITES</b>						
Defence Site Maribyrnong Structure Plan and ICP (phase 1 - vision)	Maribyrnong	Provider	Under preparation	Underway	June 2019	Phase 1 – Complete.  Phase 2 -underway pending government direction and funding
Arden Structure Plan and ICP	Melbourne	Provider	Under preparation	Underway	June 2021	Ongoing
Clayton Business Park CDP	Kingston	Provider	Under preparation	Underway	June 2020	Complete
PMP Printing Site CDP	Monash	Advisor (Provider)	Under preparation	Underway	June 2020	Complete
Heidelberg Station Precinct Urban Design Framework & PSA	Banyule	Provider	Under preparation	Underway	June 2020	Ongoing
Caulfield Station Structure Plan	Glen Eira	Provider	Under preparation	Underway	June 2020	Ongoing
East Bentleigh Village CDP and ICP or DCP	Glen Eira	Provider	Under preparation	Underway	June 2020	Ongoing
Lilydale Quarry CDP and ICP or DCP	Yarra Ranges	Advisor	Under preparation	Underway	June 2020	Ongoing
Sunshine Health, Wellbeing & Educational Precinct CDP	Brimbank	Provider	Under preparation	Underway	June 2019	Complete
Joseph Road DCP	Maribyrnong	Advisor	Under preparation	Underway	December 2018	Complete
Altona North ICP	Hobsons Bay	Provider	Under preparation	Underway	October 2018	Complete
Macaulay ICP or DCP	Melbourne	Advisor	Under review by Council	Underway	June 2019	Complete
Jacksons Hill Master Plan	Hume	Authority	On Hold	Awaiting confirmation	June 2020	Ongoing
Berwick Health and Education DCP	Casey	Advisor	Under preparation	Underway	December 2018	Complete
Preston Market -Review of Planning Controls	Darebin	Authority	Under preparation	Underway	June 2020	Ongoing
Sandown Park CDP & ICP	Greater Dandenong	Advisor	Not yet started	December 2018	June 2020	Ongoing
Cremorne Enterprise Precinct – Place Implementation Plan	Yarra	Provider	Under preparation	Underway	December 2019	Ongoing
Wantirna Health & Education Precinct CDP	Knox	Authority	Not yet started	December 2018	June 2020	Ongoing
Moonee Ponds Creek Implementation Plan	Melbourne	Provider	Under preparation	October 2018	June 2020	Ongoing
North Meadows CDP	Hume	Provider	Not yet started	December 2018	June 2020	Ongoing
Brooklyn Business Park CDP	Maribyrnong, Hobsons Bay	Authority	Not yet started	December 2018	June 2021	Ongoing

**SPATIAL PLANNING PROJECTS (continued)**

Project and Scope	Municipality	VPA Role – which determines VPA resource allocation	Status at 1 July 2018	Anticipated to Commence	Anticipated Completion date	Forecast Status at 30 June 2019
<b>MELBOURNE PRECINCT STRUCTURE PLANS</b>						
Beveridge Central PSP & final ICP	Mitchell	Authority	Under preparation	Underway	December 2019	Ongoing
Sunbury South PSP & final ICP	Hume	Authority	Under preparation	Underway	December 2019	Ongoing
Lancefield Road PSP & final ICP	Hume	Authority	Under preparation	Underway	December 2019	Ongoing
Cardinia Creek South PSP & ICP	Casey	Authority	Near completion	Underway	December 2018	Complete
Donnybrook Woodstock ICP	Whittlesea	Authority	Under preparation	Underway	June 2019	Ongoing
Plumpton Kororoit ICP	Melton	Authority	Near completion	Underway	June 2019	Complete
Mt Atkinson/Tarneit Plains ICP	Melton	Authority	Under preparation	Underway	June 2019	Ongoing
Lindum Vale PSP & ICP	Hume	Authority	Near completion	Underway	December 2018	Complete
Minta Farm PSP & final ICP	Casey	Authority	Under preparation	Underway	December 2019	Ongoing
Pakenham East PSP & ICP	Cardinia	Authority	Under preparation	Underway	June 2019	Complete
Beveridge North West PSP & ICP	Mitchell	Authority	Under preparation	Underway	June 2020	Ongoing
Craigieburn West PSP & ICP	Hume	Authority	Under preparation	Underway	December 2020	Ongoing
Quandong PSP & ICP	Wyndham	Advisor	Under preparation	Underway	June 2019	Complete
Kororoit Part 2 PSP & ICP	Melton	Authority	Not yet started	June 2019	June 2022	Ongoing
Officer Town Centre PSP Review	Cardinia	Authority	Under preparation	Underway	December 2019	Ongoing
Werribee Junction PSP & ICP	Wyndham	Authority	In preparatory phase	December 2018	June 2022	Ongoing
Shenstone Park PSP & ICP	Whittlesea	Authority	Under preparation	Underway	June 2020	Ongoing
Wallan South PSP and Wallan East PSP - Overall Plan	Mitchell	Authority	Not yet started	June 2019	December 2022	Ongoing
Croskell (Casey Central) PSP & ICP	Casey	Authority	Not yet started	December 2018	December 2021	Ongoing
Aviators Field PSP & ICP	Wyndham	Authority	Not yet started	December 2018	December 2021	Ongoing
Merrifield North Employment PSP & ICP	Hume/Mitchell	Authority	Not yet started	December 2018	June 2022	Ongoing
Officer South Employment PSP & ICP	Cardinia	Authority	Not yet started	June 2019	December 2022	Ongoing
Casey Fields South PSP & ICP	Casey	Authority	Not yet started	June 2019	December 2022	Ongoing

**SPATIAL PLANNING PROJECTS (continued)**

Project and Scope	Municipality	VPA Role – which determines VPA resource allocation	Status at 1 July 2018	Anticipated to Commence	Anticipated Completion date	Forecast Status at 30 June 2019
<b>REGIONAL CITIES AND TOWNS</b>						
Shepparton – Mooroopna Regional City Framework Plan	Greater Shepparton	Authority	Under preparation	Underway	December 2019	Ongoing
Shepparton North East PSP and ICP or DCP	Greater Shepparton	Authority	Under preparation	Underway	June 2020	Complete
Shepparton South East PSP and ICP or DCP	Greater Shepparton	Authority	Under preparation	Underway	June 2019	Complete
Warrnambool East PSP	Warrnambool	Provider	Under preparation	Underway	December 2019	Ongoing
Echuca West PSP & DCP	Campaspe	Provider	Under preparation	Underway	December 2019	Ongoing
Horsham South PSP & DCP	Horsham	Provider	Under preparation	Underway	December 2019	Ongoing
Portland Structure Framework Plan	Glenelg	Provider	Under preparation	Underway	December 2019	Ongoing
Unblocking Infrastructure Barriers in the Latrobe Valley	Latrobe	Provider	Under preparation	Underway	December 2019	Ongoing
Bacchus Marsh Framework Plan	Moorabool	Provider	Under preparation	Underway	December 2019	Ongoing
Wonthaggi North East PSP	Bass Coast	Provider	Under preparation	Underway	December 2019	Ongoing
Ballarat Long Term Growth Options Framework Plan	Ballarat	Advisor	Not yet started	October 2018	June 2020	Ongoing
Bakery Hill PSP and ICP or DCP	Ballarat	Provider	Not yet started	October 2018	December 2020	Ongoing
Ballarat Saleyards PSP and ICP or DCP	Ballarat	Provider	Not yet started	October 2018	June 2019	Ongoing
Bendigo West Framework Plan (Inc. Marong Township/ Maiden Gully North - PSP & ICP or DCP)	Greater Bendigo	Provider	Not yet started	October 2018	June 2020	Ongoing
Golden Square Revitalisation Plan	Greater Bendigo	Provider	Not yet started	October 2018	June 2021	Ongoing
Bendigo Industrial land review	Greater Bendigo	Advisor	Not yet started	October 2018	December 2019	Ongoing
Northern and Western Geelong Framework Plans	Greater Geelong	Advisor	Not yet started	October 2018	June 2021	Ongoing
Northern Geelong PSP and ICP or DCP	Greater Geelong	Advisor	Not yet started	June 2019	December 2022	Ongoing
Western Geelong PSP and ICP or DCP	Greater Geelong	Advisor	Not yet started	June 2019	December 2022	Ongoing
Bannockburn PSP and ICP or DCP	Golden Plains	Provider	Not yet started	October 2018	June 2021	Ongoing
Merrimu PSP and ICP or DCP	Moorabool	Authority	Not yet started	October 2018	June 2022	Ongoing
Parwan Employment PSP and ICP or DCP	Moorabool	Authority	Not yet started	October 2018	June 2022	Ongoing
Ararat in transition and ICP or DCP	Ararat	Facilitator	Not yet started	October 2018	June 2022	Ongoing
Traralgon South East PSP and ICP or DCP	Latrobe	Authority	Not yet started	October 2018	June 2020	Ongoing
Gisborne Structure Framework Plan	Macedon Ranges	Advisor	Under preparation	Underway	June 2020	Ongoing
Leneva-Baranduda PSP	Wodonga	Advisor	Under preparation	Underway	June 2019	Ongoing
McKoy Street Innovation Master Plan	Wodonga	Provider	Under preparation	Underway	June 2019	Ongoing
Mildura South Activity Centre Master Plan	Mildura	Provider	Under preparation	Underway	June 2019	Ongoing
Macedon Ranges Town Boundaries Review	Macedon Ranges	Advisor	Under preparation	Underway	December 2019	Ongoing
Seymour Urban Renewal Precinct	Mitchell	Facilitator	Not yet started	October 2018	June 2019	Complete
Great Ocean Road development planning	Various (5 councils)	Advisor	Not yet started	June 2019	June 2021	Ongoing